



NO PARKING CONES  
TO BE PLACED BEFORE  
WORKS COMMENCE  
ALONG WORKS  
FOOTPRINT



**Traffic Management Notes**

- 1) All temporary traffic management shall be in accordance with chapter 8 of the Traffic Signs Manual 2009.
- 2) All temporary traffic management shall be in accordance with the Traffic Signs Regulations and General Directions 2016
- 3) All temporary traffic management shall conform to the Safety at Street Works and Road Works, a code of Practice 2013.
- 4) All temporary traffic management signs should be located 450mm minimum from the kerb face.
- 5) All temporary traffic management sign locations are indicative and are subject to a on-site approval from the Engineer.

This drawing has been produced for the specific client and project identified below and is not intended for use by any other person or for any other purpose (c) Priority TM Ltd  
 This drawing is a representation of the traffic management systems, which must be installed by qualified personnel. Distances between signs may NOT be to scale for purposes of clarity.  
 On installations Taper Lengths, Safety Zones, Minimum Visibility to first sign & Minimum size of Signs & Cones will conform to Chp8 Guidelines for the speed of the road.

KEY	
	Works /Excavation
	Safety zone
	1m Road cones
	Drop Kerbs
	Traffic Signal Head
	Pedestrian Signal
	Aspect of sign view
	Pedestrian barrier
	Pedestrian walkway
	Stop and Go sign
	Road runner barrier
	No Parking Cones
	Parking Suspension

UNITE Phone: 020 8432 8732  
 TEMPLE WOOD ESTATE Fax: 020 8305 9189  
 STOCK ROAD 24hr: 07973 659490  
 WEST HANNINGFIELD email  
 CM2 8LP Drawing@prioritytm.co.uk  
 www.prioritytm.co.uk

Customer:	Site Agent/Contact:	Site Address:	Speed of Road:	Drawing Number:	33348-D1
	Chris Harmes	Back Ln Eynsham Witney OX29 4QP		Scale @A3	1:250
				Date Drawn:	19.05.23
				Traffic Management:	ROAD CLOSURE
				Drawn By:	LC
				Checked By:	RC

**PRIORITY**

TM Ltd

Traffic Management

020 8432 8732